



Fiber optic deployment status in Brome-Missisquoi

* Under the condition of receiving the work permits of the structure owners in the contractual delay

MUNICIPALITIES	PHASES	PROJECTED START DATE FOR CONSTRUCTION*	CONSTRUCTION 90% COMPLETED	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available at the customer's house
				Deployment steps					
Pike River	In progress	Started	Revised dates to come	100%	100%	100%	100%	95%	96%
Stanbridge Station	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Bedford	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Le Canton de Bedford	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Notre-Dame-de-Stanbridge	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Saint-Ignace-de-Stanbridge	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Saint-Armand	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Stanbridge East	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Sainte Sabine	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Dunham	In progress	Started	Revised dates to come	100%	100%	100%	99%	95%	92%
Frelighsburg	In progress	Started	Revised dates to come	100%	100%	100%	100%	94%	90%
Cowansville	In progress	Started	Revised dates to come	100%	100%	100%	100%	88%	59%
Farnham	In progress	Started	Revised dates to come	100%	100%	100%	99%	73%	72%
East Farnham	In progress	Started	Revised dates to come	100%	100%	100%	100%	88%	0%
Brigham	In progress	Started	Revised dates to come	100%	100%	100%	100%	64%	21%
Abercorn	In progress	Started	Revised dates to come	100%	100%	100%	100%	96%	93%
Bromont	In progress	Started	Revised dates to come	100%	100%	100%	95%	35%	0%
Lac-Brome	In progress	Started	Revised dates to come	100%	100%	100%	100%	81%	0%
Brome	In progress	Started	Revised dates to come	100%	100%	100%	100%	80%	0%
Sutton	In progress	Started	Revised dates to come	100%	100%	100%	96%	52%	0%
Bolton-Ouest	In progress	Started	Revised dates to come	100%	100%	100%	99%	52%	0%

Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.

